

FOCUS ON: ENNISKILLEN PUBLIC REALM



projectupdate

On Belmore Street kerbing and paving has been completed from Taco Loco to New Street with the footpath fully reopened. On Darling Street kerbing and paving has been completed from Ziggys to the junction with Halls Lane with the footpath fully reopened. On Wesley Street kerbing is 100% complete with 80% of paving completed. On Regal Pass kerbing is 100% complete with 15% of the paving completed on the right hand side. The remainder of the street has been prepared and is ready for paving. On Paget Square kerbing and paving preparation works are 95% complete on the right hand side.

30% of the Street Lighting columns are installed to date with two lanterns fitted. Four tree pits are installed with the trees to be planted March 2022. Drainage improvement works are substantially complete.

Darling Street

upcomingworks

Site closes on 22nd December 2020

Site reopens on Monday 4th January 2021

Paving and kerbing areas to recommence on the 4th January 2021:

Church Street/Darling Street - Outside Vincent's heading towards Wesley Street

East Bridge Street - Outside Café Cellini heading towards Regal Pass